



SSFL Overview
Fairfield Community Liaison Group

Action Items from previous meeting:

- Dates for the artwork consultation timelines - update to be provided in this meeting.
- Water issue at the Polish Hall - update to be provided in this meeting.

- The cabins at Canley Vale and Bareena Street have been removed. There are still 2 containers stored at Bareena Street that will be moved in the next 2 months and some materials inside the fenced off area at Canley Vale.
- ARTC is considering using the Canley Vale compound for the Cabramatta sewer project pending negotiations with the subcontractor and Council.

- The new parallel parking on Broomfield St between Bridge St and Boundary Lane has been completed and opened. This is to allow for the creation of parallel parking in this area, as well as a cycle way and footpath.
- Gartner Rose has since moved to Broomfield St north of the current station works to Longfield St. Works here involve narrowing the current road to allow a corridor for the freight line. Existing perpendicular parking will be converted to parallel parking, and a footpath and cycleway installed. Parking will not be permitted along this strip during the course of the work. The expected finish date for this section of the works is 11 January 2011.
- The construction of the retaining wall on Railway Parade has been completed, however, works are currently on hold pending RailCorp removing the GST running through the new car spaces.

- Works are proceeding on the construction of the new station building with lift installation in progress and the fitout of the new concourse proceeding.
- The roofing of the stairs has been completed and the scaffolding removed from the building.
- The new toilet has been delivered but has not yet opened to the public. Installation is to be undertaken in November.
- Initial works for the demolition of the ticket office awning and public toilet block are underway.
- The opening of the new station facilities are planned for February 2011.



Broomfield Street Carpark - works continuing

Location of Works: Broomfield Street Area 2 Carpark.

Time: Commencing 13 October for 13 weeks duration from 7am to 5pm weekdays, and 8am to 1pm Saturdays. These are approved construction hours under the licence.

Activity: Carpark works.

Equipment: Grader, excavator, roller and bogie truck.

- Traffic control will be in place during these works with intermittent traffic stoppage for short durations.
- Street parking on the station side will be closed for the duration of the station upgrade, with 'no stopping' signs erected.
- Pedestrian diversions will also be in place.

General Business

Next meeting:

Combined CLG Meeting

Wednesday 8th December 2010



Contacts:

- Complaints Hotline: 1800 182 543
- Email address: ssfl@artc.com.au
- Website: www.ssfl.artc.com.au