



SSFL Overview
Fairfield Community Liaison Group

Miller Road to Woodville Road

- Toll yard at west side of Miller Rd is now used for the 3ARail Project. Increase of truck movements in the area will be noticeable
- Earthworks commenced as scheduled for early 2011 - to continue through Feb & March
- Earthworks adjacent Llewellyn Ave (area between Leightonfield pedestrian bridge and Woodville Rd) commenced as scheduled for early 2011 - to continue through Feb & March.

Woodville Road to Bareena Street

- Concreting barrier works are scheduled on Villawood Road (on top of the Blue Circle area) in early January 2011
- Completing the portion of retaining wall to remove fencing around Carramar Station underpass (in order to remove the temporary fence).

Cabramatta Station

- Station work is continuing with ongoing work to the platforms and fitting out of the new concourse.
- Carparking is being changed to parallel parking along Broomfield Street, with a footpath currently under construction. The expected finish date is June 2011.
- The construction of the retaining wall on Railway Parade has been partially completed. After RailCorp's relocation of services construction is to be recommenced, with completion anticipated by June 2011.
- Cabramatta Station opening is to be staged
 - Stage 1 - The new concourse, ticket office, lift and stairs opened 26 February 2011;
 - Stage 2 - Back of Platform and other station works opened 26 April 2011.

Warwick Farm Station

- Station work is continuing following the installation of the bridge and lift shafts, and preparing for back of platform extensions and piling.

Sefton Station

- Station work has recommenced with a focus on installing glazing and cladding to lift shafts, completing works to the footbridge, upgrading the power supply, installing the CCTV system and family accessible toilet.

Casula Station

- Station work has been deferred following completion of the revised access road-works. These roadworks are being performed by others and is anticipated to commence shortly with a duration of 9 weeks.
- Work on the footbridge and lifts are on hold pending services relocation associated with the road-works.

Minto Station

- Station work is continuing with three lift shafts craned into position
- Stair access is progressing to link all components with completion of station works by 17 May 2011
- Work is progressing on the completion of Carpark 5 with asphalt programmed for mid February 2011.

Leumeah Station

- Station work will be continuing in late February 2011
- Staged car park works are being progressively extended.

Broomfield Street, Cabramatta - the works will involve localised micro-tunnelling, excavation and trenching.

Programme (indicative)

- Proposed start date has been delayed and is expected to commence late April/Early May
- Date pending delivery of specialised boring equipment
- Busy Christmas, New Year and Chinese New Year periods avoided

Breakdown (indicative)

- Mobilisation & potholing for services search (1 week)
- Micro tunnelling East of Fisher St (3 weeks)
- Micro tunnelling West of Fisher St (5 weeks)
- Open cut trench works at Bridge St end (2 weeks)
- Backfill, bitupave & reapply line marking (1 week)
- Demobilisation & 'make-good' works (2 weeks)



Proposed
Adjustment

Existing
Sewer

- Kerbing, guttering, installing paving slabs, profiling and laying bitumen will be undertaken in Broomfield Street, Cabramatta between Fisher Street and Cabramatta Road East.
- The work will be undertaken in normal construction hours and will commence from 5 February to 25 February 2011.
- The equipment that will be used will be a profiling machine, kerbing machine, bobcat, excavator, plate compactor, Wacker Packer, concrete vibrator, concrete trucks, road saw, paving saw and hand held power tools.
- Traffic management will be in place for the duration of these works with no parking on Broomfield Street between Fisher Street and Cabramatta Road East. Temporary loading zones will be in place on the corner of Broomfield Streets and on Cabramatta Road East whilst this work is being undertaken.
- Doorknocking has been undertaken to advise affected residents and businesses in the area.



Public Art Consultation - Haline from Popperbox - see attached presentation



What's next?

Next meeting:

Wednesday 2nd March 2011



Contacts:

- Complaints Hotline: 1800 182 543
- Email address: ssfl@artc.com.au
- Website: www.ssfl.artc.com.au