



*SSFL Overview*  
*Fairfield Community Liaison Group*

- Piling works to Carramar side 75 % complete
- Piling works to Canley Vale side 25% complete.
- Pier Columns being constructed on Carramar side.
- Overhead cables relocated during 15/16 May track possession.
- Alternate traffic flow using single lane to commence 15 June 2009 (Both Moore Street and Sandal Crescent)
- Pedestrian bridge temporary closure for modifications during 4/5 July weekend track possession. Busses will be chartered to enable pedestrian/cyclist movements via Hume Highway.
- Bridge truss installation scheduled for 5/6 September 2009.

## Carramar Station

Gartner Rose are establishing site facilities in the first week of June.

Given the nature of the work the site facilities will not be major and will not have an impact on the station operation.

The first stage of work will be hand excavation, beginning in the second week of June.

Hoarding will shortly be erected down the middle of the underpass to create a safe place for workers to construct the footings which will hold the precast walls. Access will be restricted but not interrupted.

Gartner Rose have now developed a new methodology for construction which will allow us to keep the underpass open during the construction of the new floor to the underpass, with only a reduction in width.

## **Cabramatta Station**

Services searches and potholing to identify services has commenced and the survey is complete.

Final design is required before construction can commence. The initial stage of construction will be carparking at the extremities both north and south.

- Planning works have commenced for works at the 4th Avenue footbridge, however construction is not expected to commence for some time.

- Surveyors are currently working at Cabramatta Station in preparation for the start of construction.
- Initial works will include the creation of additional parking at the northern end of Broomfield St. Start date for these works is still to be confirmed.

### **RailCorp:**

1. The lifts at Cabramatta station currently operate for the first and last trains 7 days a week. They are not switched off at 10pm.
2. When the new lifts are installed we will operate the lifts 24/7 for a trial of six months to determine the extent of vandalism/security issues.

### **ARTC:**

- A 27 man lift design has been produced and is with Council and RailCorp for comments

Carramar Station:

7.00am to 10.00pm Saturday

7.00am to 8.00pm Sunday

Installation of precast walls and underpass extension

Equipment: Crane, scaffold and scissor lifts

Bareena Street Overbridge

6.00am to 4.00pm Sat and Sun

Demolition of bridge wing wall and installation of hoarding

Equipment: jack hammers, hand tools, elevated work platform



## *Out of Hours Work - 4<sup>th</sup> & 5<sup>th</sup> July 09*

Kamira Street and Villawood Road, Villawood

6am to 6pm Sat and Sun

Relocate existing integral energy pole

Electrical Works

Llewellyn Ave Culvert Overbridge

6am to 10pm Sat and Sun

Culvert works

Equipment: 80ton crane, heavy support delivery vehicles

## Woodville Road Overbridge

6am Sat until 10pm Sun

Beam excavation works, formwork and concrete work, deflection wall works and piling.

Equipment: 7t excavator, tipper, hand tools, flood lights, hiab on hi-rail, jack hammers

## Leightonfield to Villawood

6am to 10pm Sat and Sun

Precast girder installation to culvert using 80t crane

Equipment: multiple crane lifts, heavy support vehicles



## *Out of Hours Work - 4<sup>th</sup> & 5<sup>th</sup> July 09*

Prospect Creek

6am to 10pm Sat & Sun

Package of works TBA

No pedestrian access throughout the works

ODG

Along length of corridor - exact locations to be advised

High voltage relocation through the area

6am to 10pm Sat & Sun



## *Out of Hours Work - 4<sup>th</sup> & 5<sup>th</sup> July 09*

Broomfield Street, Cabramatta

6am to 4pm Saturday and Sunday

Foundation works, piling works, retaining wall works

Equipment: Excavators, back hoes, roller, Franna Crane, general construction trucks

Next meeting:

Wednesday 1<sup>st</sup> July 2009



## *Contacts:*

- Complaints Hotline: 1800 182 543
- Email address: [ssfl@artc.com.au](mailto:ssfl@artc.com.au)
- Website: [www.ssfl.artc.com.au](http://www.ssfl.artc.com.au)