



SSFL Overview
Liverpool/Campbelltown Community Liaison Group



Welcome

Warwick Farm

- Excavating and pouring a concrete slab.

Liverpool

- Works on W43 watermain realignment commenced. The watermain is located in Lighthorse Park at the back of Liverpool Station.
- Anticipated duration of the works is three months.

Leumeah (Hughes Street)

- Commencing a watermain underbore.
- Demarcating the area with concrete barriers, and excavating a reception pit at the Hughes Street cul-de-sac, and a launch pit at Hollylea Rd (unformed).
- Anticipated duration of the works is three months.

Campbelltown

- Excavating and pouring a concrete slab.

Warwick Farm Station

- Ongoing installation of the bridge and lift shafts, back of platform works and Family Accessible Toilet.
- Commencing kerbing and paving in May.
- Continuing the power upgrade.

Casula Station

- Installing lift shafts in Weekend 45 (7 and 8 May).

Minto Station

- Ongoing installation of lifts, balustrading of footbridge and stairs, back of platform works, electrical works, and upgrading the power.

Leumeah Station

- Continuing station precinct works.

Out of Hours Work

23 May - 10 June 2011

Location of Works: Leumeah Station.

Time: 6pm to 4am on two consecutive weeknights, between Monday 23 May and Friday 10 June 2011 and a contingency two consecutive weeknights from 6pm to 4am (Note that a maximum of two weeknights of work will be undertaken in any week).

Activity: Sydney Water connection works, involving the excavation of road, installation of 650mm pipe, backfilling and compaction and installation of temporary road surface.

Equipment: Flat Bed Truck, 20t Excavator, 2t Roller, Wacker Packer, Water Cart, Tool Truck, Concrete Truck, Traffic Control Vehicles, Day makers, and powered and non-powered hand tools.

Out of Hours Work 6 - 15 June 2011

Location of Works: Liverpool (between Liverpool Station and Georges River).

Time: 72 consecutive hours of work between 6 and 15 June 2011. A contingency is in place for pre-commissioning works between 7am and 6pm Saturday, and 8am to 6pm Sunday between 30 April to 31 July 2011.

Activity: Construction and cutover of 750mm water main including potholing to investigate existing water main and services, excavating, concreting, removing spoil, and craning of materials where required.

Equipment: Sucker truck, generator, 20t excavator, 20t mobile Franna, concrete truck and pump, bogie tipper, Hiab truck, and powered and non-powered hand tools.

- CLG's
- Letterbox drops
- Individual briefings (only in noise sensitive areas as defined by the noise report)
- Respite Offers (only in noise sensitive areas as defined by the noise report)
- Alternate Accommodation (only in noise sensitive areas as defined by the noise report)



General Business

Next meeting:

Wednesday 15 June 2011

- Complaints Hotline: 1800 182 543
- Email address: ssfl@artc.com.au
- Website: www.ssfl.artc.com.au