



SSFL Overview
Liverpool/Campbelltown Community Liaison Group



Welcome

Liverpool Civil Works

- The new staircase connecting to the new pathway to open to public from Monday 31 October
- Bulk earthworks in the position of the old footpath and access road between Riverpark Drive and Newbridge Road nearing completion
- Earthworks are complete on Riverpark Drive between Sheppard Street Bridge and Riverpark Drive.
- Liverpool Viaduct pile caps and columns are under construction between Gate 24 and Gate 25 on Riverpark Drive with abutments following on in the coming weeks.

W43, Liverpool Water Main Realignment

- Tentative connection date of 5 October to be confirmed.

Casula Station

- High voltage works adjacent to Casula Station and the Powerhouse Museum were completed on 8 and 9 October

Ingleburn

- Underbore works have been completed
- Currently backfilling the launch pits and joining conduits

Leumeah (Hughes Street)

- Awaiting Sydney Water connection date

W69 Sydney Water Under Line crossing Broughton Street, Campbelltown

- Awaiting Sydney Water connection date

W74 Sydney Water Relocation, Campbelltown

- Works commenced on 21 September and will take approximately 6 weeks to complete
- Anticipated connection date in December

Cabramatta to Campbelltown (all areas) - Protection Slab Works inside Rail Corridor

- All works completed

Warwick Farm Station

- Excavating and installing stormwater pits & lines plus street lighting conduits and backfilling.
- Back of platform works including installing piles and sleepers.
- Reinforcing, forming and installing transfloor slabs.
- Pouring concrete to SSFL pedestrian footbridge.
- Carpark works.
- Ongoing power upgrade and lift commissioning works.
- Installing padmount fencing, preparing for and installing tactiles to station platforms.

Casula Station

- Modifying lift shafts and lifting lift shafts into position.
- Constructing deflection wall.
- Installing anti-throw screens.

Minto Station

- Construct pedestrian crossing ramps.
- Casting new in-situ stairs.
- Preparing and pouring concrete slabs.
- Installing balustrades, lift shaft vents and fans, preparing platforms for tactile installation, lifts, power upgrade, back of platform works, and paving on Somerset Street.

Leumeah Station

- Installing anti-throw screens to pedestrian footbridge, frame to cladding and windows for lift shafts.
- Amending footbridge beams.
- Preparing platforms for tactile installation.
- Deflection wall and carpark works.
- Commence Kiss & Ride works

Campbelltown Station

- Constructing pedestrian footbridge including pouring pile cap, and installing columns and reinforcement for deflection wall.

Out of Hours Work

Location of Works: Warwick Farm Station

Time: 7am to 6pm Saturday 22 and 8am to 6pm Sunday 23 October 2011 (WE17).

Activity: Station works, including platform works, demolition of existing waiting room, and power upgrade works.

Equipment: 20t franner crane, delivery vehicles, mobile scaffold, elevated work platform, knuckle boom, oxy set, jack hammer, compressor, generator, concrete pump and powered and non-powered hand tools.

Location of Works: Riverpark Drive to Atkinson Street, Liverpool.

Time: Two weekends between 7am to 6pm Saturday and 8am to 6pm Sunday between Saturday 5 November 2011 and Sunday 26 February 2012, and two contingency weekends in the same period.

Activity: Installing replacement power poles, associated aerial works and earthworks.

Equipment: Non-destructive digging truck (sucker truck), pole truck, two elevated work platforms, franner crane, and powered and non-powered hand tools.

Location of Works: Shepherd Street, Liverpool to Casula Powerhouse.

Time: From 7am to 6pm on Saturday 17 December and from 8am to 6pm on Sunday 18 December 2011.

Activity: Removal of redundant power poles and associated aerial works, as well as drainage and earthworks.

Equipment: 5t excavator, 13t excavator, two 20t excavators, three 30t excavator, two compactors, three dumpers, two rollers, two bobcats, two cranes, three fanners, two pole trucks, two elevated work platforms, a grader, water cart, and powered and non-powered hand tools.

Location of Works: Shepherd Street, Liverpool to Casula Powerhouse.

Time: Five (5) weekends from 7am to 6pm Saturday and from 8am to 6pm Sunday between Saturday 5 November 2011 and Sunday 26 February 2012.

Activity: Installation of power poles and associated aerial works, as well as drainage and earthworks.

Equipment: 5t excavator, 13t excavator, two 20t excavators, three 30t excavator, two compactors, three dumpers, two rollers, two bobcats, two cranes, three fanners, two pole trucks, two elevated work platforms, a grader, water cart, and powered and non-powered hand tools.

Location of Works: Lakewood Crescent to Woodbrook Road, Casula.

Time: Up to six (6) weekends from 7am to 6pm Saturday and from 8am to 6pm Sunday between Saturday 5 November 2011 and Sunday 26 February 2012.

Activity: Bored piling works.

Equipment: Two 20t excavators, a 30t dump truck, a piling rig, concrete trucks, concrete boom and line pump, and powered and non-powered hand tools.

Location of Works: Casula Station.

Time: 7am to 6pm Saturday 22, and 8am to 6pm Sunday 23 October 2011 (WE17). A contingency is in place from 6pm to 10pm both days.

Activity: Installing down side lift shaft, cladding and glazing lift shaft, installing new bridge and anti-throw screens on the pedestrian bridge and stairs, piling, and platform works.

Equipment: Elevated work platforms, 100t crane, 20t Franna, mobile scaffold, knuckle boom, generator, concrete pump, piling rig, oxy cutting set and concrete saw.

Location of Works: Casula Station.

Time: 7am to 6pm Saturday 29, and 8am to 6pm Sunday 30 October 2011 (WE18). A contingency is in place from 6pm to 10pm both days.

Activity: Installing steel reinforced bars to deflection walls.

Equipment: Hand tools.

Location of Works: Casula Station to north Glenfield Tip.

Time: Three weekends from 7am to 6pm Saturday, and 8am to 6pm Sunday between 3 September and 30 October 2011.

Activity: Installation of new power poles and associated aerial works.

Equipment: Two elevated work platforms, 25t mobile crane, concrete truck, pole truck, with hydraulic lift, pot hole truck, 12t excavator, auger, truck and trailer for spoil removal, and hand tools.

Location of Works: Casula Station to north Glenfield Tip.

Time: 7am to 6pm Saturday 22 and, 8am to 6pm Sunday 23 October 2011 (WE17).

Activity: Removing redundant power poles.

Equipment: Pole truck, two mobile cranes, elevated work platform, and powered hand tools.

Location of Works: Casula to Glenfield.

Time: 6am Saturday 22 to 6pm Sunday 23 October 2011 (WE17). A contingency is in place between 6pm to 10pm Sunday 23 October 2011.

Activity: Piling, constructing a retaining wall, earthworks, drainage works, installing temporary access roads and level crossing, potholing for services, and installing sediment and erosion controls.

Equipment: Four piling rigs, five excavators, seven trucks, five pothole trucks, two cranes, six concrete trucks, three concrete pumps, four vibrating rollers, five lighting towers, four portable generators, bobcat, backhoe, and powered and non-powered hand tools.

Location of Works: Glenfield Road, Glenfield.

Time: Any two weekends in 2011 between 22 October 2011 and 31 January 2012.

Activity: Sewer connection works including isolating the existing sewer, draining and removing waste, excavating and installing sewer bends, backfilling and compacting.

Equipment: Flat bed truck, two excavators, water cart, tool truck, waste tanker trucks, two concrete trucks, pump and vibrating equipment, two Wacker Packers, Daymakers and traffic control vehicles.

Location of Works: Hughes Street and Hollylea Avenue, Leumeah.

Time: 12 consecutive hours of work between 22 October 2011 and 31 January 2012.

Activity: New watermain tie-in connection to existing watermain, including shutdown main and drain, cutting out a section of the existing watermain, and installing new valves and fittings.

Equipment: Two diesel generators, floodlights grinders, excavator, compressor, sucker truck, welding equipment, heat gun and hand tools.

Location of Works: Farrow Road, Campbelltown.

Time: One weekend from 7am to 6pm Saturday, and 8am to 6pm Sunday between 22 October 2011 and 29 January 2012. One contingency weekend from 7am to 6pm Saturday, and 8am to 6pm Sunday between 22 October 2011 and 29 January 2012.

Activity: Replacement of an existing power pole and associated aerial works.

Equipment: Two elevated work platforms, pole truck with hydraulic lift to place OHW poles, pot hole truck (non-destructive digging unit), 12t excavator, truck mounted auger, truck and trailer for removing spoil, and powered and non-powered hand tools.

Location of Works: Bow Bowing Creek Crossing, under Narellan Road Bridge.

Time: Two weeknights from 6pm to 7am, between 5 September and 31 October 2011.

One contingency weeknight from 6pm to 7am, between 3 September and 31 October 2011.

Activity: Diversion of Bow Bowing Creek with diesel driven pumps.

Equipment: Two 150mm diesel water pumps .

Location of Works: Narellan Road Bridge, Campbelltown to Macarthur Station.

Time: One weekend from 7am to 6pm Saturday, and 6am to 6pm Sunday between 3 September and 30 October 2011. One contingency weekend from 7am to 6pm Saturday, and 6am to 6pm Sunday between 3 September and 30 October 2011.

Activity: Removing and replacing two power poles, associated aerial works, including restringing conductors.

Equipment: Two Elevated Work Platforms, pole truck, truck mounted auger, non-destructive digging truck, and wacker packer.

- CLG presentation (uploaded on website)
- Letterbox drops
- Individual briefings (only in noise sensitive areas as defined by the noise report)
- Respite Offers (only in noise sensitive areas as defined by the noise report)
- Alternate Accommodation (only in noise sensitive areas as defined by the noise report)



General Business

Next meeting:

The Liverpool/Campbelltown Community Liaison Meeting has been cancelled. Monthly updates will be available on the SSFL website.

- 24 hour Project Information Line: 1800 182 543
- Email address: ssfl@artc.com.au
- Website: www.ssfl.artc.com.au