



SSFL Overview
Liverpool/Campbelltown Community Liaison Group

Action Items from previous meeting:

- Project start and completion dates - an update is provided in this presentation.



Project Update

- ARTC's media release on 14 September 2010 announced that the SSFL Project was "Back on Track" (Stage 2).
- Stage 2 is to be undertaken from September to mid 2011 with works to be undertaken in all 4 LGAs, and the completion of rail from Sefton to Leightonfield.
- Stage 3 consists of the remainder of works from Leightonfield to Macarthur. Commencement and completion dates are still to be confirmed.

- ARTC is currently finalising Collaborative Agreements with major contractors. The works to be completed in the Liverpool and Campbelltown areas are as follows:
 - Stations:
 - Warwick Farm: completion and commissioning mid 2011
 - Casula: completion and commissioning end 2011
 - Minto: completion and commissioning mid 2011
 - Leumeah: completion and commissioning end 2011
 - Bridges - Liverpool Hospital Pedestrian Bridge
 - Relocation of services in the rail corridor
 - Formation and earthworks
 - Retaining walls

Warwick Farm Station

- Station works will continue following the installation of the bridge and lift shafts.
- Works will focus on preparation for the platform extensions.

Casula Station

- Works are recommencing at Casula Station, with a focus on services installation to allow power for the proposed lifts.
- Works on the footbridge and lifts are on hold pending movement of services.

Minto

- The first stage of the carpark works is open to the public and work is commencing on constructing the new car spaces. Construction will take approximately 10 weeks.
- Two lift shafts have been craned into position during the recent possession.

Leumeah Station

- Station works have recommenced and will continue during the next month.
- Construction of the extension to the car park has commenced.
- Craneage of the new support collar occurred during the most recent track possession.

Campbelltown Station

- The suspension of works at Campbelltown has been partially lifted with the new drivers footbridge installed.
- The remainder of the site has been made safe for the period of the suspension.

Macarthur Station

- Works are now complete and the site has been disestablished.

- Arenco are completing maintenance works within the Liverpool and Campbelltown areas. This includes:
 - environmental maintenance
 - silt fencing repairs
 - site clean-up works



Out of Hours Works: Minto and Leumeah Stations Tuesday, Wednesday and Thursday Evenings in October and November

Location of Works: Minto Station

When: 26th to 28th October

2nd , 3rd , 4th , 9th , 10th & 11th November 2010

Time: 9pm to 7am

Activity: Installation of cable troughing route along the platform face.

Equipment: 2 x Site vehicles, 2 x portable generators, 2 x portable lighting towers, electric drills and hand tools.

Location of Works: Leumeah Station

When: 26th to 28th October

2nd , 3rd , 4th , 9th , 10th & 11th November 2010

Time: 9pm to 7am

Activity: Installation of cable troughing route along the platform face.

Equipment: 2 x Site vehicles, 2 x portable generators, 2x portable lighting towers, electric drills and hand tools.

Location of Works: Leumeah Station

When: From 12th November for approximately 8 weeks

Time: 7am to 6pm

Activity: Installation of a new Sydney Water main from Plough Inn Road underneath the railway line at Leumeah Station.

Equipment: Excavator, welder, jack hammer, concrete mixer, work vehicles and hand tools

Out of Hours Works

Weekend 20: 13 & 14 November

Location of Works: Glenfield Junction.

Time: 7am to 6pm on both Saturday and Sunday.

Activity: Excavate cable and drainage route.

Equipment: Trucks, pole trucks, 15t excavator, 5t tipper truck, concrete trucks, tool truck and compaction hand tools.

- CLG's
- Letterbox drops
- Individual briefings (only in noise sensitive areas as defined by the noise report)
- Respite Offers (only in noise sensitive areas as defined by the noise report)
- Alternate Accommodation (only in noise sensitive areas as defined by the noise report)

General Business

Next meeting:

Wednesday 17th November 2010

- Complaints Hotline: 1800 182 543
- Email address: ssfl@artc.com.au
- Website: www.ssfl.artc.com.au